

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements & Re-Asphalting road from St.Mary's School Back side road & eagle bakery 5th cross road in Dasarahalli Ward No 15
2	Amount of Work Portion	_____
3	Estimated cost	30.00 Lakhs
4	Name of contractor	K T Ramesh
5	Agreement No	EE/DD/A-GR/226/2017-18 Dt.12-02-2018
6	NO and Date under which work order issued	EE/DD/WO/ 227 /17-18, Dt.12.02.2018
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	_____
10	Extension granted if any	220 days
i)		220 days
ii)		220 days
11	Work Carried out by the contractor during the original period stipulated in the contract	Work carried out during original period
12	work Carried out during 1st extension.	Work carried out during 1st extension
13	work Carried out during 2nd extension.	Work carried out during 2nd extension
14	Time now applied for	219 days
15	Date of recommending time limit applied for	_____
16	whether the original application of the contractor is enclosed	_____
17	Balance of work remaining to be done	_____
18	Probable time required for completion of remaining work	_____
19	Cost of work charged establishment charged on the work after the expiry of original period	_____
20	Whether notice as per clause of contract has been issued	_____
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Sanitary problem, is delayed that work without penalty proposed to pass the bill.
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for EOT approval with penalty


ASSISTANT ENGINEER
Ward No 15


ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli-SUB DIVISION


EXECUTIVE ENGINEER
Dasarahalli Division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Recommended for EOT in
the for accepted
by